



TOTAL SLOW ZONE TRACKAGE								
Rail Line	15 MPH	25 MPH	35 MPH	TOTAL	Rail Line Dble Trk Footage	% Slow Zone	TOTAL Group	% Slow Zone
Congress	0'	1000'	0'	1,000'	94,010'	1.1	6,500'	2.2
O'Hare/LS	0'	0'	1,200'	1,200'	152,956'	0.8		
Dearborn Subway	2,100'	0'	2,200'	4,300'	45,818'	9.4		
North Main Line	17,056'	3900'	15,972'	36,928'	78,966'	46.8	54,818'	23.7
State Subway	700'	10,800'	6,390'	17,890'	51,328'	34.9		
Dan Ryan	0'	0'	0'	0'	101,332'	0.0		
Skokie	0'	0'	0'	0'	52,146'	0.0		
Evanston	0'	8,122'	0'	8,122'	40,714'	19.9	12,022'	11.8
Evanston Express	3,200'	200'	500'	3,900'	60,970'	6.4		
Loop	0'	0'	0'	0'	21,470'	0.0		
Ravenswood RV-LP	7,450'	4,500'	500'	12,450'	98,364'	12.7		
Midway	0'	0'	0'	0'	99,224'	0.0		
Lake	0'	0'	0'	0'	93,114'	0.0	5,700'	2.8
SLoop/SMaine Line	0'	0'	0'	0'	68,906'	0.0		
Englewood	2,500'	2,000'	1,200'	5,700'	31,916'	17.9		
Jackson Park	0'	0'	0'	0'	12,162'	0.0		
Douglas Paulina	0'	0'	0'	0'	77,710'	0.0		
TOTAL	33,006'	30,522'	27,962'	91,490'	1,181,106'	7.7 %		

Date	Revision	Chicago Transit Authority Rail System Maintenance	
03/23/93	Original DAC		
05/24/93	Added Graph DAC	CTA RAIL SLOW ZONE MAP June 29, 2006	
02/16/96	Trackage Area RR		
11/20/96	Trackage Table RR		
1/13/97	Trackage Area RR		